



Grosse Pointe Public School System Bond Program | January 2022 Dashboard Report

District Renovation Photos



New Classroom Door Hardware



New Classroom Millwork



Hydronic Heating System - Maire



New Hot Water Condensing Boilers



New Corridor Clocks



New Secured Entry - Richard



New Secured Entry - Ferry



GP North Stairwell Renovation



New Temperature Controls



New Corridor Flooring



Restroom Renovation



Restroom Renovation



New Classroom Clocks



Classroom A/V Monitors



District Wide Security Cameras



Classroom PA

Proposed Bond Program Phasing

2019 Projects:

- South High School Track Replacement
- South High School Secured Vestibule
- Parcels MS Pool Equipment Replacement

2020 Projects:

- South High School Phase I
- Parcels Middle School
- Defer Elementary School
- Ferry Elementary School
- Monteith Elementary School

2021 Projects:

- South High School Phase 2
- North High School Phase 1 & 2
- Brownell Middle School Phase 1
- Richard Elementary School
- Maire Elementary School

2022 Projects:

- North High School Phase 3 & 4
- Brownell Middle School Phase 2
- Pierce Middle School Phase 1
- Kerby Elementary School
- Mason Elementary School
- Barnes Pre-K

Notable Current and Future Activities

January 2022 Activities:

- GP North third floor Phase 3 project construction starts
- Complete GP North Stairwell #2 window enclosure replacement
- January Board of Education Facilities Committee Project Update
- Update District wide facilities assessment
- Received bids for 2022 projects move management
- Received bids for 2022 building abatement from abatement contractors
- Received NOVA's fee for 2022 projects abatement oversight and testing proposal
- Turner released contractors to order long lead equipment

February 2022 Activities:

- February Board of Education Facilities Committee Project Update
- Board of Education meeting 2-14-22. Recommendations for Move Management, Abatement Contractors, NOVA abatement oversight and testing for 2022 projects, structured cabling,
- Project team meetings to discuss 2022 projects
- Meetings with project team to review shop drawings to expedite long lead order items

March 2022 Activities:

- March Board of Education Facilities Committee Project Update
- District wide phone replacement bids due
- Move management discussions with building representation